QC-ABSTRACT

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-01, BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	Material	–	1	1	Cement
					Sand, Aggregates
2	Kerb Stone	1556 No's	1	1	Compressive strength
3	M15	145.84Cum	6	6	Concrete Cube Compressive strength
4	Slab	696.15 Sqm	1	1	Compressive strength
5	CC Block	560 Sqm	1	1	–
6	WMM	103.84			
	Gradation	-	1	1	-
	AIV	-	1	1	-
	Shape test	-	1	1	-
	Attenberg limit	-	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for extra 50Cum

Scanned with CamScanner